

Status of Preparations

For

Commonwealth Games 2010

(5th August, 2010)

Sports Infrastructure

A. Status of Various Sports Infrastructure :

- **17 out of 18 competition venues completed. Only 1 venue is remaining and that will be completed by 15th August, 2010.**
- **The civil and electrical works of various competition venues, as per venue brief has been completed except Yamuna Sports Complex – Table Tennis (DDA), which has been reported that it will be completed by 15th August, 2010.**
- **The status of completion of various Competition Venues is at Annexure I**
- **The status of completion of various Training Venues is at Annexure II**

1. Status of completion of civil and electrical works at the various Competition Venues (Annexure – I) and Training Venues (Annexure II)

The following stadia will be completed as per the projection of the construction agency by the following dates:

S. No.	Competition Venue	Completion Date
1.	Yamuna Sports Complex (DDA) – Table Tennis	15 th August, 2010

Most of the Training Venues have also been completed. The following Training venues remain to be completed and as reported to be completed by following dates:

S. No.	Training Venue	Completion Date
1.	DDA - Games Village – Weight Wrestling	8 th August, 2010
2.	DDA - Games Village – Swimming	25 th August, 2010
3.	DDA – Saket Sports Complex - Badminton	15 th August, 2010
4.	DDA - Sri Fort – Squash	15 th August, 2010
5.	DDA - Sri Fort – Swimming	15 th August, 2010
6.	DDA - Sri Fort – Tennis	15 th August, 2010

S. No.	Training Venue	Completion Date
7.	DDA - Yamuna Sports Complex – Swimming	15 th August, 2010
8.	DDA - Yamuna Sports Complex – Gymnastics	15 th August, 2010
9.	DDA - Yamuna Sports Complex – Hockey	15 th August, 2010
10.	DU – Sri Ram College – Wrestling	15 th August, 2010
11.	DU – Polo Ground – Athletics	15 th August, 2010
12.	NDMC – Shivaji Stadium – Hockey	September, 2010

Games
Readiness
Module

The Games Readiness Module is being monitored for the following activities for all the stadia:

(i) Conduiting – Venue Owner

The conduiting in most of the venues has been completed and for the remaining ones it will be completed by **15th August, 2010**.

(ii) Cabling – TCIL/MTNL

The Cabling of a large number of stadia has been completed. In the cast of Jawaharlal Nehru Stadium – Weightlifting, SPM – Aquatics, Jawaharlal Nehru Stadium – Athletics, Kaderpur Shooting Range, NOIDA Expressway, the cabling will be completed by **15th August, 2010**.

(iii) Security Equipment – ECIL

ECIL has assured that the security equipment would be in position and operational by **31st August, 2010**. The work is in advance stage.

(iv) Networking – MTNL/OC

MTNL has already installed their equipment in most of the stadia in the Technical Equipment Rooms which have been prepared with adequate air-conditioning and power requirements. MTNL has also installed the Wide Area Network of optical fiber cables connecting venues to the IBC etc. and set up the Network Operating Centre (NOC). They will be fully operational by **20th August, 2010**.

(v) Timing Scoring and Result System – OC

The Service Provider of the OC, i.e. Swiss Timing have already arrived with the technical personnel in Delhi and set up a test lab in the building of the OC. They have deputed teams for all the venues and are doing the preparatory work. The TSR Systems would be fully commissioned by **24th September, 2010**. This will be required after that only.

(vi) Overlays – OC

The overlays have been ordered by the OC. The shipment and arrivals have started and they are expected to be in position by **10th September, 2010**.

(vii) Sports Equipment – OC

All the sports equipment have been contracted and orders placed by the OC and they are expected to be in place well in time for the Games.

(viii) Broadcasting – HB/OC

Broadcasting compounds (BTOC) at various stadia are being prepared by the Host Broadcaster (Doordarshan). Some of them are within the stadia building and some are outside which are being developed on temporary basis by the Host Broadcaster. The dates of completion of these are from **5th August, 2010 to 30th August, 2010**.

City

Infrastructure

(Major works)

B. Status of Various City Infrastructure: (By Delhi Govt.)

- **Govt. of Delhi has informed that their approx. cost of the projects related to CWG is ₹ 16,560 Crores, which includes ₹ 670 Crores for stadia.**
- **Barapullah Nallah project of GNCTD which is critical for CWG is 93% works has been completed and will be completed by 31st August, 2010.**
- **Ring Road Bypass from Salimgarh Fort to Velodrome Road is 99% completed and will be completed by August 2010.**

i. Flyovers and Bridges:

Total 24 bridges, 15 completed and rest to be completed between August, 2010 and September, 2010.

ii. Metro Network:

Total 13 lines, 7 Completed, 5 to be completed by September 2010 and remaining 1 would be completed in December, 2010 (Kirti Nagar to Ashok Park).

iii. Widening of Roads:

PWD took up 68 lane Km, 98% completed. Remaining works to be completed by 31st August 2010.

iv. Strengthening and Resurfacing of Roads:

90% of the works completed and remaining will be completed by September, 2010.

v. Street Lighting:

- a. **PWD:** 444 Km, 95% Complete
- b. **NDMC:** 70% Complete
- c. **MCD:** 82% Complete

Remaining works will be completed in August, 2010.

vi. **Street Scaping:**

- a. **PWD:** 60% Complete
- b. **NDMC:** 80% Complete
- c. **MCD:** 90% Complete

Remaining works will be completed between August, 2010 and September, 2010.

Total Expenditure being increased by Delhi Govt. is placed at **Annexure III.**

Games Village

(DDA)

GAMES VILLAGE:

- 1168 apartments are being constructed in 34 towers in Residential Zone.
- EMAAR MGF Ltd. is the Project Developer engaged by DDA.
- All 34 Towers have been completed and handed over to DDA who has further handed it over to ITDC for furnishings.
- 9 towers have been furnished and handed over to OC, CWG 2010.
- All flats will be furnished by ITDC by 31st August, 2010.
- Temporary Structures for International Zone, Kitchens, dining hall, religious center, transport mall, polyclinic etc. are under construction on rental mode and as expected to be completed by 20th August, 2010.
- Other facilities being developed are :

S. No.	Facility	Completion Status
1.	Helipad	Completed
2.	Sewage and Water Treatment Plant	Completed
3.	Noise Barriers	15 th September, 2010
4.	Integrated Security Systems	31 st August, 2010

Conduct of Games

(Organizing Committee)

STATUS OF GAMES PREPAREDNESS

The Organising Committee of XIX Commonwealth Games Delhi 2010 has been provided a budget of Rs 1,620 crores, which includes Rs 110 crores for Commonwealth Youth Games at Pune. The OC has so far finalised and awarded 255 contracts and 16 more contracts are under finalisation. The status on some of the important Functional Areas is as follows: -

CEREMONIES

The preparation for the Opening and Closing Ceremonies is going on in full swing. The theme and the concept for the Opening ceremony have been approved and the rehearsals for the Opening Ceremony have started from 1st August 2010 in the Army Parade Ground. The important contracts for ceremonies including the appointment of consultants, music directors, choreographers etc. have been done.

TECHNOLOGY

An important area for conducting the Games is Technology. The Timing Score and Result (TSR) System, the Games Management System (GMS), the Games Information System (GIS), Technology Integrator (TI) and other Technology Packages are in place. Specific timelines have been given and the action plans have been prepared, so that all technology packages are operational on time. The Games Management System has started from 1st April 2010, which includes Accreditation, workforce scheduling, arrivals and departures etc.

ACCREDITATION

The Accreditation process is on schedule. The entries from all the Commonwealth Games Associations (CGAs) in long form and all stakeholders including media have been received. The security vetting of the same is in progress.

BROADCASTING

Prasar Bharti has been appointed as the Host Broadcaster. M/s SIS Live, UK has been engaged for entire production and coverage activities including the coverage of the QBR and pre-games activities. M/s Global TV Australia in consortium with M/s Shaf Broadcast is setting up the International Broadcast Centre at the ITPO, Pragati Maidan. The Main Press Centre has been setup by the Press Information Bureau at the ITPO adjacent to the IBC facilities.

CATERING

The Catering contract for the Games Village has been awarded to M/s DNC (Delaware North) who would be providing catering services in association with M/s Taj SATS. The installation of the kitchen equipments at the Games Village is going on and is expected to be complete by 24th August 2010. The catering contracts for the OC workforce, the volunteers, security personnel and the VIP lounges at the venues are under finalization.

TRANSPORT

M/s Tata Motors has been engaged as the primary agency for transportation of Games officials, members, etc. Delhi Transport Corporation will be providing 574 buses for transportation of athletes, technical officials and media.

TICKETING

The ticketing agency M/s Indian Railway Catering and Tourism Corporation (IRCTC) has been appointed as the Ticketing agency for the Games. The ticket sales were launched on 4th June 2010. The tickets are available online and also at 30 retail outlets in Delhi/NCR and through call centre.

VOLUNTEER PROGRAMME: DELHI UNITED

The OC has shortlisted 22,300 volunteers out of 30,000 volunteers for the Games. The general training for volunteers is complete and the role specific training is in process. Amity University is the training partner which is providing all necessary support.

COMPETITION MANAGEMENT

The Competition management including Sports presentations are in place and the training for the same is in progress. The medical support is provided by the Delhi Government who have completed all necessary procurement and testing.

VENUE MANAGEMENT

All Venue Administrators have been appointed, who with the help of all Functional Areas nominees have fully constituted their venue teams. The Cluster managers are having regular training with the Venue Management teams at the respective venues. The OC has started to take over areas of venues and Overlay work has already commenced.

The Games Operations Centre (GOC) has been established in the OC Headquarters with all internal and external stakeholders and regular monitoring meetings are taking place.

Revenue Generation

(Organizing Committee)

Revenue Generation:

OC has indicated that they would be able to realize 1708 crores as revenue from the Games. The details are given below :

- i. International broadcasting – ₹260 crore
- ii. Domestic broadcasting – ₹39 crore
- iii. Sponsorship – ₹960 crore
- iv. Ticketing – ₹100 crore
- v. Licence Merchandising – ₹50 crore
- vi. Donations – ₹300 crore

Till now OC has got commitment of ₹ 627.20 crore as revenue out of which ₹ 264 crore has been realized.

Complaints

Comments on the recently published news items in the Press regarding leakage and observations of CVC / CTE on ongoing works related to CWG 2010

A. CPWD:

1. Minor seepage was noticed in Gymnastics and Velodrome in IG stadium and in Karni Singh Shooting Ranges. These have been attended to.
2. CTE randomly selects few projects for intensive examinations. MDC and SPM stadiums were selected for these examinations. In case of MDC stadium, 40 observations were raised out of which 38 have been dropped. 2 paras are pending for which explanation is being submitted by CPWD. In case of SPM, 29 observation paras were raised. Detailed explanation is being submitted.

B. Delhi Govt.:

In six venues, inspection and technical examination have been carried out by CTED of CVC. Details are as follows:

Regular Examination carried out by CTEO of CVC on the following PWD works:			
S. No.	Name of Work	Major Observations	Remarks
1	Grid Separator at Raja Ram Kohli Marg	Test Report of Core samples not found satisfactory.	Core samples taken by department and third party QA found satisfactory. CTEs reply being furnished shortly.
2	C/o Flyover at Naraina	Test results varied in core samples of some locations	Later core samples in vicinity in presence of third party QA and got tested in Sri Ram Institute; results found satisfactory. Other non-destructive tests like CAPO test, rebound hammer test results also found satisfactory. Reply being sent.

Regular Examination carried out by CTEO of CVC on the following PWD works:

S. No.	Name of Work	Major Observations	Remarks
3	C/o Ghazipur Grade Separator	Test Report of Core samples not found satisfactory.	Core samples taken by Department found satisfactory. Reply sent to CTE.
4	Streetlights on PWD Roads	i. On the award of Job ii. Cost of Luminars iii. Less depth of cables	Reply to CTE's paras sent.
5	Elevated Roads on Barapullah Nallah	There are no major observations	Reply to CTE's paras observations already sent and reconciled.
6	Ring Road Bypass Project (Package - II)	i. Improper justification by adding 25% extra on labour and machinery cost for works to be taken in night ii. Extra Rs. 20/- per labour per day as transportation charges from labour camp to site of work for completing project in reduced time	Reply to CTE's paras being given.

RECENT COMPLAINTS AGAINST OC

1. Matter related to alleged involvement of Shri T.S. Darbari, Joint DG, OC in Customs Case

On 28th January, 2010 officers of Cochin Air Customs intercepted a passenger (Shri K.D. Mani) and recovered some ornaments which were concealed and not declared to customs. One invoice of Damas Jewellery, Dubai was also recovered from him on which name of Shri T.S. Darbari was mentioned. The ornaments were seized by Customs on the reasonable belief that the same are liable to confiscation under the Customs Act, 1962 and were being attempted to be cleared without payment of duty. The Customs Department summoned Shri Darbari and his statement was recorded on 5th April, 2010. The matter was referred to Secretary Revenue by Secretary, Sports on 7th May, 2010 seeking a factual report about the involvement of Shri Darbari in this case. Secretary, Revenue by his letter of 14th July, 2010 has informed that further investigation is in progress to check the veracity of the statement of Shri Darbari. A reminder in this respect has again been sent by Secretary, Sports to Secretary, Revenue. In the meanwhile, Ministry of Youth Affairs & Sports has advised the Organizing Committee (OC) to relieve Shri Darbari of all his charges in the light of the above case.

2. Matter related to enquiry from UK Government (Revenue and Customs) regarding transaction of OC with a UK Firm (AM FILMS) for arrangements for Queen's Baton Relay

A Letter dated 18th June, 2010 was received from Shri R.N. Prasad, Deputy High Commissioner, London to Secretary, Sports seeking the advice of the Government of India on a matter referred to High Commission of India by the Revenue and Customs Department, UK regarding the alleged irregular transaction between OC and the UK Firm AM Films UK Ltd. related to arrangements for Queen's Baton Relay launched in London. Since the matter had been referred by the Revenue and Customs Department of the UK and allegedly involved payments overseas by the OC, the matter was referred by Secretary, Sports to Secretary, Revenue on 1st July, 2010. The Organizing Committee has also been advised that in the light of the above matter which is under enquiry that the two officials of the OC namely, Shri T.S. Darbari and Dr. Sanjay Mohindroo be relieved of all their duties immediately from the OC. Secretary, Sports has also advised the OC, that this matter be placed before the Audit Committee of the OC.

ANNEXURES

Annexure - I**STATUS OF COMPETITION VENUES**

Funded by : Ministry of Youth Affairs and Sports (MoYAS)				
S.No.	Stadium	Venue Owner	Start Date	Completion Status
1	JN Sports Complex - Athletics	SAI	Jan. 2008	Completed & Inaugurated on 27 th July,2010
2	Dr. Karni Singh Shooting Ranges	SAI	Oct-2008	Completed & Inaugurated on 31 st Jan,2010
3	MDC National Stadium- Hockey	SAI	Sep. 2007	Completed & Inaugurated on 24 th Jan,2010
4	JN Sports Complex - Lawn Bowls	SAI	Oct. 2009	Completed & Inaugurated on 5 th April,2010
5	IG Sports Complex - Gymnastics	SAI	Dec. 2007	Completed & Inaugurated on 10 th April,2010
6	IG Sports Complex - Wrestling	SAI	Aug. 2008	Completed & Inaugurated on 25 th April,2010
7	IG Sports Complex - Cycling	SAI	Jan. 2009	Completed & Inaugurated on 29 th June,2010
8	SPM Swimming Pool Complex	SAI	Dec. 2007	Completed & Inaugurated on 18 th July,2010
9	JN Sports Complex - Weightlifting	SAI	Aug. 2008	Completed & Inaugurated on 1 st Aug ,2010
10	RK Khanna Tennis Stadium	DLTA	Jun. 2008	Completed & Inaugurated on 11 th July,2010
11	Delhi Univ - Main Ground - Rugby7s	DU	Aug. 2008	Completed & Inaugurated on 15 th July,2010
12	Big-Bore Shooting, Kadarpur	CRPF Academy	Dec. 2008	Completed & Inaugurated on 10 th May,2010

Funded by : Ministry of Urban Development(MoUD), GoI			
S.no.	Stadium	Venue Owner	Completion Status
1	Siri Fort Sports Complex-Badminton	DDA	Completed (as reported).
2	Siri Fort Sports Complex - Squash	DDA	Completed (as reported).
3	Yamuna Sports Complex – Table Tennis	DDA	Will be completed by 15 th Aug,2010 (as reported)
4	Yamuna Sports Complex - Archery	DDA	Completed (as reported). Inaugurated on 5 th March,2010

Funded by : Government of Delhi			
S.no.	Stadium	Venue Owner	Completion Status
1	Thyagraj Sports Complex - Netball	Govt. of Delhi	Completed (as reported). Inaugurated on 2 nd April,2010
2	Talkatora Stadium - Boxing	NDMC	Completed (as reported). Inaugurated on 24 th February,2010

Annexure - II

STATUS OF TRAINING VENUES

Funded by : Ministry of Youth Affairs and Sports (MoYAS)			
S.no.	Stadium	Venue Owner	Completion Status
1	CPWD_DPS TRG-LawnBowls	CPWD	Completed
2	CPWD-MDC TRG-Hockey	SAI/CPWD	Completed
3	DU-Daulatram TRG-Rugby7s	DU	Completed
4	DU-Hindu TRG-Rugby7s	DU	Completed
5	DU-IndoorHallTRG-Boxing&Netball	DU	Completed
6	DU-Khalsa TRG-Rugby7s	DU	Completed
7	DU-Kirorimal TRG-Rugby7s	DU	Completed
8	DU-Polo Ground TRG-Athletics	DU	15-Aug-10
9	DU-Ramjas TRG-Rugby7s	DU	Completed
10	DU-SriRam TRG-Rugby7s	DU	Completed
11	DU-SriRam TRG-Wrestling(W)	DU	15-Aug-10
12	DU-StStephens TRG-Rugby7s	DU	Completed
13	JMI-Rugby7s TRG	JMI	Completed
14	JMI-TableTennis TRG	JMI	Completed
15	AITA-RK Khanna TRG-Tennis	AITA	Completed

Funded by : Ministry of Urban Development (MoUD), GoI			
S.no.	Stadium	Venue Owner	Completion Status
1	DDA-GameVill TRG-Athletics	DDA	Completed
2	DDA-GameVill TRG-Swimming	DDA	25-Aug-10
3	DDA-GameVill TRG-Weight Wrest	DDA	08-Aug-10
4	DDA-Saket TRG-Badminton	DDA	15-Aug-10
5	DDA-SiriFort TRG-Badminton	DDA	Completed
6	DDA-SiriFort TRG-Squash	DDA	15-Aug-10
7	DDA-SiriFort TRG-Swimming	DDA	15-Aug-10
8	DDA-SiriFort TRG-Tennis	DDA	15-Aug-10
9	DDA-Yamuna TRG-Gymnastics	DDA	15-Aug-10
10	DDA-Yamuna TRG-Hockey	DDA	15-Aug-10
11	DDA-Yamuna TRG-LawnBowls	DDA	Completed
12	DDA-Yamuna TRG-Swimming	DDA	15-Aug-10
13	DDA-YamunaTRG-Archery	DDA	Completed

Funded by : Government of Delhi			
S.no.	Stadium	Venue Owner	Completion Status
1	GNCTD-Chhatrasal TRG-Athletics	Govt. of Delhi	Completed
2	GNCTD-Ludlow TRG-Wrestling(M)	Govt. of Delhi	Completed
3	GNCTD-Thyagraj TRG- Athletics	Govt. of Delhi	Completed
4	NDMC-Shivaji TRG-Hockey	NDMC	September, 2010

Annexure III

Approximate Cost of the Projects of Govt. Of Delhi Related with CWG 2010

S.NO.	Name of Project	Cost (in ₹ crore)
1.	Flyovers & Bridges	3700.00
2.	ROB/RUB & IGI Terminal Work	450.00
3.	Stadia	670.00
4.	HCBS (Ambedkar Nagar to Delhi Gate)	215.00
5.	Augmentation of DTC fleet	1800.00
6.	Construction of Bus Depot	900.00
7.	Widening, Strengthening & Resurfacing of roads	650.00
8.	Street lighting	650.00
9.	Street scaping	525.00
10.	Improved road signages	150.00
11.	Metro connectivity	3000.00
12.	Power plants	2800.00
13.	Water supply (STP, WTP, Munak Canal etc.)	400.00
14.	Health	50.00
15.	Parking facilities covering nallahs	400.00
16.	Communication & IT	200.00
	Total	16560.00 (\$3300 Million)

Annexure IV

Budget for Sports Infrastructure			
S. No.	TO	FOR	Amount (₹ in Crores)
I. Ministry of Youth Affairs and Sports (MoYAS)			
1	Sports Authority of India (SAI)	Competition and Training Venues	
		J.N. Stadium Complex	961.00
		Major Dhyan Chand National Stadium	262.00
		Indira Gandhi Stadium Complex	669.00
		Dr. SPM Swimming Pool Complex	377.00
		Dr. Karni Singh Shooting Ranges	149.00
		Others (Consultancy / Professional Charges)	42.00
Total (SAI)			2460.00
2	Delhi University (DU), Jamia Milia Islamia (JMI) & Delhi Public School (DPS)	Competition and Training Venues	350.71
3	All India Tennis Association (AITA)	Tennis - Competition and Training Venues	65.65
4	Central Public Works Department (CPWD)	Big Bore Shooting Range at CRPF Centre, Kadarapur	28.50
Total (MoYAS)			2904.86
II. Ministry of Urban Development (MoUD)			
5	Delhi Development Authority (DDA)	Siri Fort Sports Complex	241.32
		Yamuna Sports Complex	210.86
		Games Vill TRG-Athletics	253.40
		Games Vill TRG-Swimming	

Budget for Sports Infrastructure

S. No.	TO	FOR	Amount (₹ in Crores)
		Games Vill TRG-Weight Wrest	
		Games Vill - Operational Zone	
		Games Vill-International Zone	
		Saket TRG-Badminton	5.47
		SiriFort TRG-Badminton	
		SiriFort TRG-Squash	
		SiriFort TRG-Swimming	
		SiriFort TRG-Tennis	38.92
		Yamuna TRG-Gymnastics	
		Yamuna TRG-Hockey	
		Yamuna TRG-LawnBowls	
		Yamuna TRG-Swimming	
		YamunaTRG-Archery	
		Consultancy	41.18
Total (MoUD)			827.86
III.			
6	Govt. of Delhi	Thyagraj Sports Complex - Competition and Training Venues	297.45
		Ludlow Castle Hall TRG - Wrestling	20.33
		Chattrasal Stadium TRG - Athletics	98.98
7	NDMC	Talkatora Indoor Stadium	150.00
		Shivaji Stadium TRG - Hockey	160.00
GRAND TOTAL			4459.48